

Appendix 1: Red & Amber School Crossings
Delivery Method & Expected Construction Period for the Outstanding Sites
Construction by end of 2019:

Ref	School	Crossing Point	Ward	Current Status & Delivery Method	Old RAG	New RAG
238	Greenend Primary/St Bernards Primary/Burnage High	Burnage Lane Rbt	Burnage	To be delivered by ManCon/Amey	73	50
419	Irk Valley Primary	Crescent Road / Waterloo Street	Crumpsall	All works completed by NMC apart from the installation of the Zebra crossing	105	45
220	Chapel Street Primary	Broom Lane / Chapel Street	Levenshulme	To be delivered by ManCon	61	41
502	St Wilfrids / All Saints / Christ the Kings Primary	All Saints Street / Culcheth Lane	Miles Platting & Newton Heath	To be delivered by ManCon	83	48
412	Lily Lane / St Dunstons Primary	Kenyon Lane / Lily Lane	Moston	All works completed by NMC apart from the installation of the Puffin crossing	102	49
327	St Anthony's RC / The Willow's / Ringway Primary's	Portway / Ruddpark Road	Woodhouse Park	To be delivered by ManCon/Amey	81	48
205	St Joseph's / Plymouth Grove	Plymouth Grove / Daisybank Road	Ardwick	To be delivered by ManCon/UTC	91	49
130	Chorlton High / Chorlton Park Primary	Manchester Road / Longford Road	Chorlton	Awaiting final design from UTC and will be delivered by ManCon/UTC	94	50

Construction by Spring 2020:

Ref	School	Crossing Point	Ward	Current Status & Delivery Method	Old RAG	New RAG
515	Aspinal Primary	Reddish Lane / Turnbull Road	Gorton & Abbey Hey	Awaiting final design from UTC and will be delivered by ManCon/UTC/Amey	99	50
513	Abbey Hey Primary	Abbey Hey Lane Outside Abbey Hey School	Gorton & Abbey Hey	Awaiting final design from UTC and will be delivered by ManCon/UTC/Amey	83	48
217	Rushbrook Primary	Wembley Road / Melland Road	Longsight	Awaiting final design from UTC and will be delivered by ManCon/UTC/Amey	91	49
230	Acacias Primary/Levenhulme High	Burnage Lane/School Gates	Burnage	Awaiting final design from Amey and will be delivered by ManCon/Amey	81	49
406	St Mary's Primary	St Mary's Road / Outside School Gates	Charlestown / Moston	Awaiting final design from Amey and will be delivered by ManCon/Amey	75	45
447	Moston Lane Primary	Ashley Lane / Whitman Street	Harpurhey / Moston	Awaiting final design from Amey and will be delivered by ManCon/Amey	85	45
208	Stanley Grove Primary	Stanley Grove / Rushford Street	Longsight	Awaiting final design from Amey and will be delivered by ManCon/Amey	86	50
501	All Saints / Christ the Kings Primary	Droylsden Lane Outside School Gates	Miles Platting & Newton Heath	Awaiting final design from Amey and will be delivered by ManCon/Amey	65	48
505	All Saints / Christ the Kings Primary	Culcheth Lane / Briscoe Lane	Miles Platting & Newton Heath	Awaiting final design from Amey and will be delivered by ManCon/Amey	65	45
123	The Devine Mercy	Lloyd Street South /	Moss Side /	Awaiting final design from Amey and will	41	41

	Primary	Edith Avenue	Whalley Range	be delivered by ManCon/Amey		
121	St Margaret's Primary	Withington Road / College Road	Whalley Range	Awaiting final design from Amey and will be delivered by ManCon/Amey	128	50
125	William Hulme	Alexandra Road/Brantingham Road	Whalley Range	Awaiting final design from Amey and will be delivered by ManCon/Amey	62	50
234	Mauldeth Road Primary	Mauldeth Road	Withington	Awaiting final design from Amey and will be delivered by ManCon/Amey	75	50
236	Greenend Primary/St Bernards Primary	Burnage Lane/Outside School Gates	Burnage	Awaiting final design from UTC and will be delivered by ManCon/UTC	107	49
134	Chorlton High / Chorlton Park Primary	Nell Lane / Sandy Lane	Chorlton Park	Awaiting final design from UTC and will be delivered by ManCon/UTC	119	50
128	St Kentigerns RC Primary	Wilbraham Road / Bethnall Drive	Fallowfield	Awaiting final design from UTC and will be delivered by ManCon/UTC	100	48
219	Chapel Street Primary	Barlow Road / Cromwell Grove	Levenshulme	Awaiting final design from UTC and will be delivered by ManCon/UTC	88	39

Construction by Spring/early Summer 2020:

Ref	School	Crossing Point	Ward	Current Status & Delivery Method	Old RAG	New RAG
316	Newall Green Primary / Newall Green High	Firbank Rd / Ninfield Road	Baguley	Awaiting final design from UTC and will be delivered by ManCon/UTC/Amey	109	50
401	Manchester Creative	Charlestown Road /	Baguley	Awaiting final design from UTC and	91	47

	& Media Academy for Boys	Hinchley Road		Amey will be delivered by ManCon/UTC/Amey		
224	Alma Park & St Mary's Primary's	Errwood Road / School Gates	Burnage / Levenshulme	Awaiting final design from Amey and will be delivered by ManCon/UTC/Amey	95	49
414	Moston Fields Primary/Manchester Creative Media For Girls	Moston Lane/Croft Hill Road	Charlestown / Moston	Awaiting final design from Amey and will be delivered by ManCon/UTC/Amey	74	43
146	St Catherine's RC Primary	School Lane / Outside School Gates	Didsbury East	Awaiting final design from UTC and will be delivered by ManCon/UTC/Amey	82	50
340	St Wilfrids C of E Primary	Royle Green Road / Patterdale Road	Northenden	Awaiting final design from UTC and will be delivered by ManCon/UTC/Amey	91	47
330	Crossacres Primary	Crossacres Road / School Gates	Sharston	Awaiting final design from UTC and will be delivered by ManCon/UTC/Amey	95	49
241	Ladyburn, St Cuthberts & Mauldeth Road Primary's	Parrswood Road / Briarfield Road	Withington	Awaiting final design from UTC and will be delivered by ManCon/UTC/Amey	64	44
430	Crumpsall Lane Primary / Abraham Moss High	Delaunays Road / Crumpsall Lane	Crumpsall	Awaiting traffic modelling/final design from UTC and will be delivered by ManCon/UTC	92	50
114	Heald Place / The Devine Mercy Primary's	Claremont Road / Yew Tree Road	Moss Side	Awaiting traffic modelling/final design from UTC and will be delivered by ManCon/UTC	91	50